

1.9 New BG line from Jalalgarh - Kishanganj (50.077 Km)

Target- March'2015
(Rs. in Cr.)

- Part detailed estimate for ` 2.996 Crs. for pre-construction activities & Geo-technical investigation has been sanctioned.
- Pt. estimate for 1st 7.5 Km covering Land, Earthwork & Major Bridges (of Ch.1.07 & 4.8.5 Km) at a cost of ` 13.68 Crs. sanctioned by Rly. Board on 25.2.09.

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2008-09	-	359.86	1.22	0.01	0.00	0.00	3	0.34%

- Final location survey has been completed .Detailed estimate for construction of new line of costing ` 333.76 Crs sent to Rly Board on 23.1.09 out of which ` 13.68 Crs for first 7.5 Km sanctioned as mentioned above
- Soil exploration have been completed at 21 major bridges & 34 minor bridges.
- Land plans preparation in first 7.5 Km is in progress.

Item		Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
				Qty. planned for the year	Progress during month	Cum. Progress		
Land acquisition (Hect.)		35	-	35				Land plans preparation in first 7.5 Km stretch is in progress.
Earthwork (lakh cum)		4						
Formation (KM)		7.5						
Minor Bridges (nos)		5						
Major Bridges (nos)	Substr.	2						
	Superstr.	2						
Tunnel (Rm)		0						
ROB (nos.)		0						
RUB(NHS)		2						
L/xings		2						
Ballast supply (Thou.cum.)		15.75						
Track linking (Main line)		7.5						
Track linking (loop & siding)		0						
Station Building & RBG room		1						
Yard work		1						