

### 1.17 New BG line from Jogbani to Biratnagar ( Nepal) (18.60 Km)

Target – March'2015  
(Rs. in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2010-11	-	241.52	0.00	100.00	8	98.36	98.36	40.73

New work included in 2010-11 Railway Budget at anticipated cost of ` 210.00 Crs . Part detailed estimate for pre-construction activities sanctioned. Detailed estimate for ` .238.83 Crs sanctioned by Railway Board on 28.6.2010.

Work has been entrusted to M/s. IRCON. MOU has been signed on 28.1.2011 between NF Railway (Construction) and IRCON for execution of this project by IRCON.

Hon'ble MR, Mamata Banerjee laid the foundation stone for this project at a function organized at Siliguri on 29.1.2011.

Land plans for Indian Territory have been prepared and submitted to State Govt. Notification has been published on 21.6.2011 for entire stretch in Nepal by Govt of Nepal. Estt. has been submitted to DLAO/Araria for land acquisition in Indian portion.

Execution of earth work has been completed by IRCON in Indian Territory.

### Progress of New BG line from Jogbani to Biratnagar ( Nepal) (18.6 Km)

Item	Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
			Qty. planned for the year	Prog. during month	Cum. Prog.		
Land acquisition	107.12	0	107.12				Land plans for Indian territory for 5.445 Km prepared and submitted to HD QTR.
Earthwork including Blanketing(lac cum)	18.67	1.00	17.67	0	0	1.0	Earthwork in progress
Formation (Km)	18.601	1	17.601	0	0	1	
Minor Bridges (nos)	25	0	25	0	1	1	Work in progress.
Major Bridges (nos)	Sub.str.	3	3				Work in progress.
	Superstr.	3	3				
ROB	0	0					
RUB	0	0					
LHS	0	0					
L/xings	15	0	15				
Ballast supply (Thou.cum.)	51.40	0	51.40				
Track Linking , main line(km)	18.601	0	18.601				
Track Linking , Loop line(km)	9.73	0	9.73				
Station Building	4	0	4				
RBG Rooms	4	0	4				
Yard works	4	0	4				