

### 1.19 Murkongselek- Pasighat New Line Project (27.062 Km)

Target- March'2017  
(Rs. in Cr)

#### Status of Estimate:

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2011-12	-	165.82	0.15	0.1	0	0.098	97.80	0.06

New work included in 2011-12 Railway Budget at anticipated cost of Rs.165.82 Crs vide PB No- 19 of 5.2.2 of 2011-12.

Item	Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
			Qty. planned for the year	Prog. during month	Cum. Prog.		
Land acquisition (Hect.)	260.15	-	-	-	-	-	
Earthwork(lac cum)	21.26	-	-	-	-	-	
Formation (km)	27.062						
Minor Bridges (nos)	36						
Major Bridges (nos)	Substr.	25					
	Superstr.	25					
ROB (nos.)	5						
RUB(nos)	5						
LHS(nos)	6						
L/xings	1						
Tunnels (Rm)	0						
Cut & Cover (RM)	0						
Ballast supply(thou.cum.)	78						
Track Linking M/L(km)	27.062						
Track Linking L/ Line	8.93						
Station Building	2						
RBG Rooms	3						
Yard work	2						