

**1.13 New BG line from Dudhnoi to Mendipathar (19.40 Km.)
March-13**

10 Km-

Target - Over all March 2014

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during	
1992-93	1992-93	175.43	66.22	54.5	2.48	53.72	98.56	68.37

Dudhnoi-Depa New line project was sanctioned in 1992-93 but Govt. of Meghalaya agreed for alignment of Dudhnoi-Mendipathar in June'2005. Final location survey was completed in 2007. Detailed estimate sanctioned for ` 86.22 Crs by Railway Board on 6-5-2008.

Revised estimate of ` 175.43 crs has been sanctioned by Railway Board on 6.8.2012..

Entire 39.854 ha patta land and 11.24 hect Govt land as required in Meghalaya has been obtained.

In Assam 35.311 hect patta land received . 14.116 hect Govt land out of 19.644 hect is converted to patta land by DC/ Goalpara in 8 LA cases. 11.37 hect land of 7 LA cases have been received and notice u/s 9(1) issued in 1 LA case. **Progress of New BG line from Dudhnoi to Mendipathar (19.40 Km.)**

Item		Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	(l Remarks ncluding position of tenders)
				Qty. planne d for the year	Prog. during month	Cum. Prog.		
Land acquisition (Hect.)		108.82	86.405	19.644	0.268	19.913	106.318	DC/Williamnagar has assured for early handing over of balance land.
Earthwork (lac cum)		30.523	20.549	6.492	2.838	11.414	29.125	Work in progress.
Formation (km)		19.40	7.42	11.98	9.08	9.08	16.50	Do
Minor Bridges (nos)		52	41	11	4	7	48	Work in progress on 5 bridges.
Major Bridges (nos)	Substr.	3	2	1	0	1	3	.
	Superstr.	3	2	1	0	1	3	Work in progress.
ROB(Nos)		0	0	0			0	
RUB(Nos)		15	11	4	4	6	17	
L/xings		-	0				0	
Ballast supply (thou.cum.)		45	0	44	0.8	7.5	7.5	
Track Linking (km)		19.40	-	19.4	3.30	10.0	10.0	
Loop Line		2.89	0.000	1.62			0.000	
Station Building		2	0	2			0	
RBG Rooms		1	0	2			0	
Yard work		3		2				

- There was an incident of kidnapping of contractor's supervisor from work site on 28.4.2010. Subsequently he was released from the captivity after pressure on Assam and Meghalaya Govt. 1 Coy of

RPSF has been deployed on the project. **Hon'ble Chief Minister of Meghalaya laid the foundation stone for Mendipathar station on 8.9.2012.**