2.3 New Jalpaiguri - Siliguri - New Bongaigaon including Branch Lines (417 Km ) and Material Modification for Chalsa - Naxal (16.5 Km) and Rajabhatkhawa- Jainti (15.13 Km) New line.

(Rs. in Cr.)
Target – March'2015

						Taiye	$s_{\rm c} = 100000000000000000000000000000000000$	5
Year of	Month of	Anticipated	Exp. Up to		2012-13			
inclusion in Budget	CCEA approval	cost	3/2012	Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	Overall Financial Progress (%age)
1998-99	2/1999	1489.06	1023.41	8.5	4.29	8.70	102.32	69.31

## Status of estimate -

•Detailed estimate sanctioned for Rs.523.17 Crs. on 20.11.2000.

• Revised estimate for Rs.941.98 Crs. sanctioned by Rly Board on Feb/08.

(A) Main line from New Jalpaiguri to New Bongaigaon is fully commissioned.

(B) Alipurduar-Bamanhat branch line (72.737 Km) commissioned on 07.11.07.

C) Fakiragram - Dhubri ( 66 KM) including Golakganj-Gauripur section ( 15 Km) - commissioned on 13.9.2010.

## MATERIAL MODIFICATION OF CHALSA-NAXAL NEW LINE (16.5 Km):

	$\land$			2012-13		Up to date progress	Remarks
	Scope of work	Up to Mar'12	Qty. planned for the year	Prog. during month	Cum. Prog.		(including position of tenders)
Land acquisition (Hect)	159.05		-				Work in progress
Earthwork (lac cum)	98.81		1.50				Tender for 2.5 Km length has been invited.
Formation(Km)	16.5		-				
Minor Bridges (nos)	31		-				
Major Substr.	2		-				
Bridges Superstr. (nos)	2		-				
ROB	1						
RUB	-						
LHS	-						
L/xings	-						
Ballast supply(lakh cum.)	39.50						
Track Linking M/L(km)	16.5						
Track Linking L/L(km)	1.0						
Station Building	2						
RBG Rooms	2						
Yard works	2						

1 .New Work sanctioned in 2011-12.

2 . Detailed Estimate sanctioned for Rs.292.53 Crs. on 28.4.11.

3 Two application for.Land acquisition from 1.907 to Km 7.27 have been submitted to DM/Jalpaiguri.

4. Tender for 2.5 Km has been invited.

## Annexure-2.3.1

								Target –
Item		Prog.		2012-13			Up to date progress	Remarks
		Scope of work	Up to Mar'12	Qty. planned for the year	Prog. during month	Cum. Prog.		(including position of tenders)
Land acquisition (Hect)		68.797	-	-				In process
Earthwork (lac cum) Formation(Km)		6.0	-	-				
		15.13	-	-				
Minor Bri	dges (nos)	6	-	-				
Major	Substr.	3	-	-				
Bridges (nos)	Superstr.	3						
ROB		0						
RUB LHS		0						
		0						
L/xings	L/xings							
Ballast supply(lakh cum.)		42.50						
Track Linking M/L(km)		15.13						
Track Linking L/L(km) Station Building RBG Rooms Yard works		4.20						
		3						
		3						
		3						

## 2.3.1 Rajabhatkhawa -JaintiL New Line (15.13 Km ) as Material Modification of NJP-SGUJ-NBQ GC.

- 1. New Work included in Rly Budget 2012-13 as Material Modification of New Jalpaiguri Siliguri-New Bongaigaon GC project including branch lines.
- 2. Detailed Estimate of Rs.158.93 Crs has been sanctioned by Rly Board .
- 3. Application for forest clearance sent to Principal Chief Conservator of Forest & Head of Forest Force, West Bengal on 1.6.2012.