NORTHEAST FRONTIER RAILWAY (CONSTRUCTION ORGANISATION)

PRESS RELEASE Dated: 10.10.2014

MEGA BLOCK PROGRESSING WELL

Mega Block for Lumding-Silchar Gauge Conversion has began well on 1st of October,2014 and resources have been deployed at all the planned work spots.

During mega block, MG/BG, cut & connect activity at 10 locations has been completed out of 102 locations.

The Tunnel No.10 has progressed further by 22.4m, now only 30 Meter remains to be excavated & likely to be opened on 31.10.2014.

One lac cum of earthwork has since been done during mega block out of 12 lac cum.

Tunnel No.-7 lining & other activities are progressing well. Lining is planned to be completed by 31.10.2014



Cut & connect at location No.26, Zone-V, Km 75/8-76/3