

2.6 Aluabari Road - Siliguri Jn. via Galgalia (76 Km)

Target :- Completed

Project included in supplementary demands for grants of 2006-07 vide Rly. Bd's L/No.2003/W-1/Genl/EBR/Pt. dt.19.12.2006. Detailed estimate for `255.96 Crs. was sanctioned by Rly Board on 3.7.08. Revised estimate for `435.87 Crs has been sanctioned by Railway Board on 3.11.2011.

(Rs. in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2006-07 (Suppl.)	12/2006	435.87	391.98	5.00	0.32	4.78	95.62	91.03

Work of entire section has been completed. Project has been opened for passenger traffic by flagging off the 1st train by Hon'ble Minister of Railway & Hon'ble Chief Minister of West Bengal on 19.7.2011. Section has been handed over to Open Line in October/2011.