

1.18 Kumarghat- Agartala new line (109 Km) (National Project)

Kumarghat to Manu (20 Km) – Commissioned on 27.12.2002 as MG.

Manu – Agartala (89 Km) - Work completed. Section commissioned for MG train services on 5.10.2008.

Revised estimate for an amount of ` 984.97 Crs. sanctioned by Railway Board.

Target – Mar-2015

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
1996-97	07/1996	984.98	940.95	1.00	0	0.48	48.36	95.58

MG section conversion into BG has been planned for completion along with Lumding- Silchar- Jiribam, Badarpur- Kumarghat GC project by Mar'15